

Construction Container Site Preparation Checklist

Complete before the delivery truck is dispatched.

PROJECT _____

DATE _____

SITE LEAD _____

CONTAINER ID _____

APPROVAL AND PLACEMENT

☐	Property owner approval confirmed
☐	Local permit and temporary-use requirements checked
☐	Fire lane, emergency access and right-of-way remain clear
☐	Final footprint marked with cargo-door end identified

GROUND AND SUPPORT

☐	Surface is firm and suitable for delivery equipment
☐	Drainage moves water away while the container remains level
☐	Bearing system is approved for the actual unit, load, soil and duration
☐	Container will not bridge a soft area or improvised center high point

TRUCK ROUTE

☐	Gate and narrowest turn measured
☐	Straight approach reviewed with carrier
☐	Overhead and underground utilities reviewed with responsible parties
☐	Branches, canopies, scaffolding and parked equipment cleared
☐	Rain-day access decision owner assigned

HANDOFF

☐	Current site photos sent to carrier
☐	Doors-first or doors-last orientation confirmed
☐	Named site contact assigned
☐	Spotter used only under the carrier's accepted signal plan
☐	Carrier-approved exclusion zone protected

FIELD NOTE

Carrier approval controls final access and placement. Recheck the route if site conditions change before delivery.